

Carryover Projects from 2019 -					Supplemental Pre-Construction				
Operating Center	Project Status	Commit Date	Sched Date	Project Name	Project ID	City	Review Date	Restart Date	
GSEP	Springfield	IP, 02/09/18	12/31/20	Q4	HOLYOKE STREET- OPERATIONS REQUEST	18-50349	Easthampton	7/23/2020	7/27/2020
GSEP	Springfield	CO, 05/15/19	12/31/20	2021	EAST STREET - PAVING	17-49596	Chicopee	7/16/2020	8/3/2020
GSEP	Springfield	CO, 05/29/19	12/31/21	2021	BRUNSWICK ST - PAVING	18-55139	Springfield	8/3/2020	8/24/2020
GSEP	Springfield	EX, 01/15/18	12/30/20	Q4	FORT PLEASANT AVE- PAVING	17-43718	Springfield	8/3/2020	8/7/2020
GSEP	Springfield	EX, 03/20/18	10/30/20	Q4	FAIRVIEW AVE-PAVING	18-50743	Chicopee	8/18/2020	9/28/2020
GSEP	Springfield	IP, 01/30/18	05/30/21	2021	STATE ST/CLARENCE ST - OPTIMAIN/PAVING	17-48132	Springfield	8/26/2020	9/1/2020
GSEP	Springfield	CO, 11/08/16	05/31/21	Q3	ALLEN ST - ELEVATED PRESSURE CI	16-40378	Springfield	8/20/2020	8/24/2020
GSEP	Brockton	IP	12/31/2019	2021	HOL Upland St	15-32839	Holbrook	12/16/2020	12/21/2020
GSEP	Brockton	IP	12/31/2020	2021	BRO Ames	18-51870	Brockton	7/21/2020	7/22/2020
GSEP	Brockton	IP	11/15/2019	Q3	TAU Van Buren	19-60683	Taunton	8/23/2020	8/24/2020
GSEP	Brockton	IP	12/31/2019	2021	EBW Bedford St / Route 18	18-49983	East Bridgewater	10/2/2020	10/2/2020
GSEP	Brockton	IP	12/31/2020	2021	STO Central St	18-55466	Stoughton	8/24/2020	8/24/2020
GSEP	Brockton	IP	12/31/2020	2021	SEE Fuller St	16-40581	Seekonk	9/23/2020	11/4/2020
GSEP	Brockton	IP	9/1/2019	Q4	ATT County St Paving	19-63723	Attleboro	9/14/2020	9/14/2020
GSEP	Brockton	IP	11/15/2019	Q4	TAU Bay St 2019	19-60675	Taunton	8/26/2020	8/31/2020
GSEP	Brockton	IP	11/15/2019	Q4	TAU Washington St	18-52451	Taunton	8/24/2020	8/31/2020
<b>TOTAL:</b>									